



Report ID: 2E4MZPYK  
**PASSED**  
 Expiry Date: 1 June, 2027



## Inspection Overview

<b>Unit Name</b>	Party Time Fun Run	<b>Inspected by</b>	Sarah Aldred (RPII Inspector No A10239)
<b>Description</b>	Red and blue party theme fun run with mesh windows and bish bash inside	<b>Manufacturer</b>	Better Bounce
<b>Size (m)</b>	Width: 3.2 Length: 7.4 Height: 2.6	<b>Controller / Owner</b>	Bounce n Paint
<b>Manufacturer Serial Number</b>	PR5419G	<b>Issued Date</b>	1 June, 2026

## Assessment Results

<b>User Height/Count</b>	<b>Permanent Roof Fitted to Top of Slide?:</b> Yes	<b>[PASS] Unit Pressure (kpa):</b> 1.3	<b>[PASS] Retention netting</b>
<b>Main Wall Height (m):</b> 1.4	<b>[PASS] Steps / Clamber Netting</b>	<b>Trough Depth (mm):</b> 14	<b>[PASS] Zips</b>
<b>Enclosed (inflatable curved roof)</b>	<b>[PASS] Steps / Clamber Netting</b>	<b>Trough Adjacent Panel Width (mm):</b> 44	<b>[N/A] Windows</b>
<b>Play Area Length (m):</b> 7.0	<b>[PASS] Slide Run Out (m):</b> 1.2	<b>[PASS] Trough Check</b>	<b>[PASS] Artwork</b>
<b>Play Area Width (m):</b> 2.8	<b>[PASS] Slip Sheet Integrity Structure</b>	<b>[PASS] Entrapment</b>	<b>Printed art work</b>
<b>Negative Play Space Adjustment (m<sup>2</sup>):</b> 2.0	<b>[PASS] Seam Integrity</b>	<b>[PASS] Markings</b>	<b>[PASS] Thread</b>
<b>4 bish bash and 1 slide</b>	<b>[PASS] Air Loss</b>	<b>[PASS] Grounding</b>	<b>[PASS] Fabric strength</b>
<b>Users at 1m:</b> 4	<b>[PASS] Vertical Walls (+/- 5%)</b>	<b>Grounding tested at 65kg</b>	<b>[PASS] Fire retardant</b>
<b>Users at 1.2m:</b> 4	<b>[PASS] Sharp Angles or Edges</b>	<b>Anchorage</b>	<b>Fan/Blower</b>
<b>Users at 1.5m:</b> 4	<b>[PASS] Unit Stability</b>	<b>[PASS] Low anchor points:</b> 8	<b>Blower sizes:</b> 1.5
<b>Users at 1.8m:</b> 0	<b>[PASS] Evacuation Time (s)</b>	<b>[PASS] High anchor points:</b> 0	<b>Number of blowers:</b> 1
<b>Slide</b>	<b>[PASS] Step/Ramp Size (mm):</b> 500	<b>[PASS] Correct anchor accessories</b>	<b>Blower serial numbers:</b> Not Visible (airqueue)
<b>Slide Platform Height (m):</b> 0.5	<b>[PASS] Platform Height (mm):</b> 500	<b>[PASS] Anchors between 30-45°</b>	<b>[PASS] Blower Tube Length (m):</b> 1.2
<b>Containing Platform Wall Height (m):</b> 1.4	<b>[PASS] Fall Off Height (mm):</b> 500	<b>[PASS] Anchors permanently closed and metal</b>	<b>[PASS] Return flaps present</b>
<b>First Metre of Slide Wall Height (m):</b> 0.0		<b>[PASS] Pull strength test Materials</b>	<b>[PASS] Finger probe tests</b>
<b>N/A slide is on enclosed bed</b>		<b>[N/A] Ropes (mm)</b>	
<b>Remaining Slide Wall Height (m):</b> 0.0			
<b>N/A Slide on enclosed bed</b>			



## Disclaimer

I confirm that I inspected this inflatable device and that all details contained within this inspection report are a true representation of what I found and observed during my inspection process.

